

NGA ROW Scoping Document

V4.1

conducted for

99413

Address

22M Mead Street

Prepared by:

Other

Enter Name

Ernst Lilley

Completed on









14/10/16 09:50

Score

Score 12/43 - 27.91%

Report created with [iAuditor](#)

Audit - Score (11/42) 26.19%

Question	Response	Details		
Customer / Job Details		Score (0/2) 0%		
Was a half scope or full scope completed?	Half scope			
Why?	Could not get in contact with requestor(s)			
Scoping Details		Score (7/35) 20%		
How many houses down this ROW	4.0			
Drop off located?	Yes			
Take photo(s) of drop off clearly showing number of tubes & location relative to ROW landmarks.				
<p>Step by step description of build. Format Px-Py, activity, distance, infrastructure; e.g. P1-2, T in grass 5m, 3xR Key: MT - microtrench; T - trench; H - haul; LL - lift & lay; R - ruggedized; D - duct; C - concrete</p>	<p>P1-P2, H, 1xR through existing 50mmP D from allocated fat. (12m) P2, T, 1m2 in C to access existing 50mmP D. Break into 50mmP D and reinstate 1m2 C. P2-P3, MT, 1xR in C, 4m. T, 1xR in gravel to ETP of #22E, 2.2m. D/O 1xR. P4-P5, H, 2xR through existing 50mmP D from allocated fat, 12m. P5, T, 1m2 in C to access existing 50mmP D. Break into 50mmP D and reinstate 1m2 C. P5-P6, MT, 1xR in C, 4.4m. T, 1xR in garden to ETP of #22N, 2m. D/O 1xR. P5-P7, H, 1xR through existing 50mmP D, 7.2m. P7, T, 1m2 in C to access existing 50mmP D. Break into 50mmP D and reinstate 1m2 C. P7-P8, MT, 1xR in C 4.8m. T, 1xR in garden to ETP of #22M, 3,6m. D/O 1xR.</p>			
Add aerial & photos for design. Blue - existing; Red - build; Purple - future or for provisioning.				
<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;">  <p>Appendix 1 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 2 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 3 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 4 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 5 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 6 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 7 No Date</p> </div> <div style="width: 33%;">  <p>Appendix 8 No Date</p> </div> </div>				
Will the ROW be serviced via ABF, fixed fibre or aerially?	Fixed Fibre			

Audit - Score (11/42) 26.19%

Take photo of servicing FAT or cabinet.		
Where is the FAT/cabinet located? Distance from FAT or cabinet.		
Other requirements? I.e TMP, Arborist	No	
Additional Notes	Only #22E, #22S, #22N and #22M haven't been provisioned due to blocked ducts etc. #22S will have to be serviced under variation as the allocated fat wasn't located during the scope. The existing duct will have to be rodded etc.	
ROW Scope Templates & Decision Tree		Score (1/1) 100%
Select Main ROW Build Methodology	Haul - Existing Ducts: N-ROW2	
Check movement of existing copper cables. Are the pits clear of debris? Will there be any replacement, blockages or SH&E requirements etc. to consider?		
Take photo(s) clearly showing any surface or route expected to mount infrastructure on or build including transition points, e.g. Retaining walls, fences, existing pits, BDDs duct entry & exits etc. Or any other picture as required to support photos already in scoping section.		
Health, Safety and Environmental Issues		Score (3/4) 75%
Have existing utility corridors been considered using on site observations & plans as part of the scope?	Yes	
Build work in close proximity to HV Electricity or HP gas equipment?	Yes	
Working at heights?	No	
Dogs on site?	No	
Unprotected edge? e.g. Trench, depression or waterway	No	
Enter further notes for HS&E risk elimination or mitigation, e.g chemicals or asbestos, confined spaces, gas detection requirements etc.		


Media




Appendix 1
No Date



Appendix 2
No Date



Appendix 3
No Date




Appendix 4
No Date




Appendix 5
No Date



Appendix 6
No Date



Appendix 7
No Date



Appendix 8
No Date