

NGA ROW Scoping Document

V4.1

conducted for

133661

Address

153,153A & 153B Riddell Road, Glendowie, Auckland

Prepared by:

Other

Enter Name

Shyam Godola

Completed on















15/02/17 4:20 PM







Score

Score 9/42 - 21.43%

Report created with [iAuditor](#)

Audit - Score (8/41) 19.51%


Question	Response	Details
Customer / Job Details		Score (0/2) 0%
Was a half scope or full scope completed?	Half scope	
Why?	Could not get in contact with requestor(s)	
Scoping Details		Score (5/35) 14.29%
How many houses down this ROW	3.0	
Drop off located?	Yes	
Take photo(s) of drop off clearly showing number of tubes & location relative to ROW landmarks.		
<div><div></div><div></div></div> <div><div>Appendix 1</div><div>Appendix 2</div><div>No Date</div><div>No Date</div></div>		
Step by step description of build. Format Px-Py, activity, distance, infrastructure; e.g. P1-2, T in grass 5m, 3xR Key: MT - microtrench; T - trench; H - haul; LL - lift & lay; R - ruggedized; D - duct; C - concrete		P1,OSB-ISB, Reinstate concrete panel 2x2m and extend duct from Handhole to ISB, Connect 3xR P1-2,ISB, Clip duct, Fence, 40m,Haul 3xR (Clip for 2m on wall at the start) P2,Drop off for #153 P2-3,ISB, MT, C, 12.5m,2xR P3-4,ISB, Clip duct, wall,30m,Haul 2xR P4,Drop off for #153B (REQUESTOR) P4-5,ISB, MT, C, 5m,1xR P5-6,ISB, Clip,Retaining wall, 9m,1xR P6,Drop off for #153A
Add aerial & photos for design. Blue - existing; Red - build; Purple - future or for provisioning.		
<div><div></div><div></div><div></div><div></div><div></div><div></div></div> <div><div>Appendix 3</div><div>Appendix 4</div><div>Appendix 5</div><div>Appendix 6</div><div>Appendix 7</div><div>Appendix 8</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div></div>		
<div><div></div><div></div><div></div><div></div><div></div><div></div></div> <div><div>Appendix 9</div><div>Appendix 10</div><div>Appendix 11</div><div>Appendix 12</div><div>Appendix 13</div><div>Appendix 14</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div><div>No Date</div></div>		

				
Appendix 15 No Date	Appendix 16 No Date	Appendix 17 15/02/17 4:07 PM	Appendix 18 15/02/17 4:07 PM	Appendix 19 15/02/17 4:07 PM
Will the ROW be serviced via ABF, fixed fibre or aerially?		Air Blown Fibre		
Other requirements? I.e TMP, Arborist				
Additional Notes		Variation required if Fence and wall are OSB		
ROW Scope Templates & Decision Tree				Score (1/1) 100%
Select Main ROW Build Methodology		Surface Mount: N-ROW3		
Explain why? Have you considered the lowest impacting route? Are the transitions between surfaces possible, can the bending radius be maintained etc.		Variation required if Fence and wall is OSB		
Take photo(s) clearly showing any surface or route expected to mount infrastructure on or build including transition points, e.g. Retaining walls, fences, existing pits, BDDs duct entry & exits etc. Or any other picture as required to support photos already in scoping section.				
Health, Safety and Environmental Issues				Score (2/3) 66.67%
Have existing utility corridors been considered using on site observations & plans as part of the scope?		N/A		
Build work in close proximity to HV Electricity or HP gas equipment?		Yes		
				
Appendix 20 No Date				
Working at heights?		No		
Dogs on site?		No		
Unprotected edge? e.g. Trench, depression or waterway		No		
Enter further notes for HS&E risk elimination or mitigation, e.g chemicals or asbestos, confined spaces, gas detection requirements etc.		Opening channel pit gas detector required		

Media




Appendix 1
No Date



Appendix 2
No Date



Appendix 3
No Date



Appendix 4
No Date



Appendix 5
No Date



Appendix 6
No Date




Appendix 7
No Date



Appendix 8
No Date



Appendix 9
No Date



Appendix 10
No Date




Appendix 11
No Date




Appendix 12
No Date



Appendix 13
No Date



Appendix 14
No Date



Appendix 15
No Date



Appendix 16
No Date



Appendix 17
15/02/17 4:07 PM



Appendix 18
15/02/17 4:07 PM



Appendix 19
15/02/17 4:07 PM



Appendix 20
No Date