

# NGA ROW Scoping Document V5.4

conducted for

133862

#### **Address**

739 NEW NORTH ROAD ST LUKES AUCKLAND 1025

## Prepared by:

Contractor

### **Company Name**

Clearvision Communications

#### **Enter Name**

Mahender reddy

06 Jan 2018 12:48 AM

## **Completed on**

08 Jan 2018 11:55 AM

#### Score

20/53 - 37.736%

# Audit - Score (20/53) - 37.74%

Question	Response	Details			
Customer / Job Details					
Customer or requester was available at the time of scope?	No				
ROW Scope Check List & Decision Tree					
Connection Type	Residential				
How many houses down this ROW	3				
MDU/ROW Class 1					
Clearly mention all House numbers in the ROW	741,739 739A NEW NORTH ROAD ST LUKES AUCKLAND 1025				
Select Main ROW Build Methodology	Slot Trench: N-ROW5				
Explain why? Are there any surface mount or soft surface options available? Why were they not used? Have you considered the lowest impacting route? Are the transitions between surfaces and changes in direction possible, can the bending radius be maintained etc?	Back of the building there is little portion to surface mount around 8m, but after that fence is rotten there is no room to trench/slot cut, its all covered with bushes.				
Terminal installation required? (e.g IFDB. OFDCs, RATs etc)	No				
Aerial copper/fibre route available for Houses in ROW/MDU?	No				
Check for existing ducts. Existing ducts available? Visually check ducts at drop off location, hand holes, pits, ETPs and take pictures for record.	No				
Fence available and suitable to build the new fibre infrastructure (e.g ruggedized duct, 20mm/32mm HDPE ducts)?	Yes				

Question	Response	Details	
Fence Type	Wooden		
Soft surface available for trenching and installing new fibre infrastructure?	Yes		
Drive way/ walk way available and suitable for micro trench?	Yes		
Type of surface	Concrete		
Drilling/hard surface trenching required for new fibre infrastructure?	Yes		
Scoping Details			
NETMAP view available in job pack identifying the drop off location?	Yes		
Drop off located as per NETMAP?	Yes		

Take photo(s) of drop off clearly showing number of tubes & location relative to ROW landmarks.



Appendix 1


Step by step description of build. Format x-y, activity, distance, infrastructure; e.g. 1-2, T in grass 5m, 3xR

Key: H -haul; SM – Surface mount; MT - microtrench; T - trench; LL - lift & lay; R - ruggedized; D - duct; FF - Fixed Fibre; G – Grass; GD – Garden; CS – Cobbles; S – Seal; C - concrete

P1-P2 OSB to ISB penetrate 2x1wR and ST 2M P2-P3 ISB, LL tiles for 18M, and lay 2x1wR P3-P4 ISB, MT-C for 11.5M, lay 2x1wR P4-P5 ISB, ST for 8.7M, and lay 2x1wR P5-P6 ISB, SM on the fence For 2x26.4M P6-P7 ISB MT-C for 5.6M, lay 2x1wR P7 leave one drop off for 739 P8 leave one drop off for 739 A REQ

Question	Response	Details
Extensive outside boundary work required? (e.g creation of new drop off, extending existing drop off, extending pole to boundary network)	No	
Add Aerial view for planned work		

Appendix 2



Question	Response	Details		
Additional Notes				
Health, Safety and Environmental Issues				
Have existing utility corridors been considered using on site observations & plans as part of the scope?	No			
Build work in close proximity to HV Electricity or HP gas equipment?	No			
Working at heights?	No			
Dogs on site?	No			
Unprotected edge? e.g. Trench, depression or waterway	No			
Enter further notes for HS&E risk elimination or mitigation, e.g chemicals or asbestos, confined spaces, gas detection requirements etc.	Opening channel pits, gas detector req			

# Media





Appendix 1



Appendix 2



Appendix 3



Appendix 4



Appendix 5 Appendix 6





Appendix 7

Appendix 8





Appendix 9

Appendix 10





Appendix 11

Appendix 12





Appendix 13 Appendix 14





Appendix 15

Appendix 16





Appendix 17

Appendix 18