

UFB Connect - Faulty Network Billing 5

conducted for

153b Riddell Road

Service Order number

133661

Conducted on

05 Mar 2018 09:02 PM

Prepared by

Kranthi Kumar Thota

Tech/Company

Kranthi Kumar Thota/ Fabril Solutions Ltd

Completed on

16 Apr 2018 10:48 PM

Score

7/15.0 - 46.67%

Audit - 6/14 42.86%

Question	Response	Details	
Has all trouble shooting been completed as per ND0563 v2.4 before excavating?	Yes		
Terminal ID / Service enclosure ID where Faulty Network claim has originated from	F-AQO955		
Faulty Network Category	Resolve faulty / broken legacy duct issues (Fixed Fibre) e.g. BDD systems 4.2.1		
4.2.1 – Repair of ducted Network Drop to boundary (legacy duct) or FFP to Boundary (Communal Network repair of)	Drop to boundary (legacy duct issue)		
4.2.1 – Resolve faulty / broken legacy duct issues (Fixed Fibre) e.g. BDD Systems	15/20mm BDD to boundary		

Evidence Cam Image of location before excavation to give perspective of where fault was,



Appendix 1

Evidence Cam Image of network fault (What have you found)



Appendix 2

Evidence Cam Image of network repair (What did you repair)









Appendix 3

Appendix 4

Appendix 5

Appendix 6

Appendix 7

Faulty Network Code

FO3 - Faulty Network, hard surface

Question	Response	Details
Did you have network plans on site before excavating?	Yes	

Please upload plans that were used







Appendix 8

Appendix 9

Appendix 10

Evidence Cam Image of reinstatement showing site left in a temporary safe state





Appendix 11

Appendix 12

Breakdown of Time 'in hours' & Materials - 1/1 100.00%

Question	Response	Details	
Number of Technicians on site	2 Technicians		
Total time for testing, locating, excavation & repair per technician in hours	3 hours		
Total time for closure of excavations, & soft / temp reinstatement per technician in hours	12 Hours including permanent reinstatement & total permanent reinstatement done for 3.44 Sq mts		
Total time for quality control, iAuditor, FPA, RONS, Asbuilts, CNA & HSE per technician in hours	0.5		
Total time on site claimed per technician in hours	15.5		
Breakdown of materials used, e.g. 100m ruggedize, 2x bags top soil	1* Ashphalt bag - 50\$ 1metre conduit - 4\$ 1 bend - 5\$ concrete mix - 580\$ Dumping fee - 100\$ Reinstatement done for more than 2 sq mts -> 1.44sqm - 418\$ total permanent reinstatement done for 3.44 Sq mts		
Total cost of materials used	\$1157		

Media



Appendix 1



Appendix 2



Appendix 3



Appendix 4

133661 - 5 -




Appendix 5



Appendix 6



Appendix 7



Appendix 8

133661 - 6 -





Appendix 9



Appendix 11

Appendix 10



Appendix 12

133661 -7-