

NGA ROW Scoping Document V4.1

conducted for

138527

Address

18 Chislehurst Rd, Henderson

Prepared by:

Other

Enter Name

Rusiate Korobure

Completed on

15 Jun 2017 01:34 AM

Score

13/43.0 - 30.23%


Audit - 12/42 28.57%

Question	Response	Details
Customer / Job Details		Score (0/2) 0.00%
Was a half scope or full scope completed?	Half scope	
Why?	Could not get in contact with requestor(s)	
Scoping Details		Score (8/35) 22.86%
How many houses down this ROW	5	
Drop off located?	No	

Takes photos as required for possible drop off options, provide frontage & reinstatement measurements to consider new drop off lateral.







Appendix 1

Appendix 2

Appendix 3

Step by step description of build. Format Px-Py, activity, distance, infrastructure; e.g. P1-2, T in grass 5m, 3xR Key: MT - microtrench; T - trench; H -haul; LL - lift & lay; R - ruggedized; D - duct; C - concrete

P1-2: Cant locate Main Do,

 $\mbox{P2}:\mbox{T on grass 13.2m.}$ MT 5.5m, T on grass 4.7m, MT

1m, T on grass 5.5m, MT 15.5m, Install IFBD

P2-3 : T on grass 3m, DO #20a, 1 x R

P3 : T on grass 8m, DO# 20, 1 x R

P3 - 4: MT 3m, DO #18 & 18a, 2 X R

P4: MT 3m, T on grass 11m, Do #16A, 1 x R

Add aerial & photos for design. Blue - existing; Red - build; Purple - future or for provisioning.



Appendix 4

Will the ROW be serviced via ABF, fixed fibre or aerially?

Fixed Fibre

Question	Response	Details		
Take photo of servicing FAT or cabinet.				
Appendix 5				
Where is the FAT/cabinet located? Distance from FAT or cabinet.	Fat located o/s # 15 Chislehurst st			
Other requirements? I.e TMP, Arborist	No			
Additional Notes	None			
ROW Scope Templates & Decision	ree Score (1/1) 100.00%			
Select Main ROW Build Methodology	Slot Trench: N-ROW4			
Explain why? Are there any surface mount or soft surface options available? Why were they not used? Have you considered the lowest impacting route? Are the transitions between surfaces and changes in direction possible, can the bending radius be maintained etc?	Yes - soft surface available, lowest impact route considered			
Take photo(s) clearly showing any surface or route expected to mount infrastructure on or build including transition points, e.g. Retaining walls, fences, existing pits, BDDs duct entry & exits etc. Or any other picture as required to support photos already in scoping section.				
Health, Safety and Environmental Issues		Score (3/4) 75.00%		
Have existing utility corridors been considered using on site observations & plans as part of the scope?	Yes			
Build work in close proximity to HV Electricity or HP gas equipment?	Yes			
Working at heights?	No			
Dogs on site?	No			
Unprotected edge? e.g. Trench, depression or waterway	No			

Question	Response	Details
Enter further notes for HS&E risk elimination or mitigation, e.g chemicals or asbestos, confined spaces, gas detection requirements etc.	None	

Media





Appendix 1 Appendix 2





Appendix 3 Appendix 4



Appendix 5