NGA ROW Scoping Document V5.4

conducted for

132054

Address

27A BERT WILSON PLACE, COCKLE BAY, MANUKAU

Prepared by:

Others

Company Name

Konexionz

Enter Name

Naila Majeed

16/12/17

Score

22/51 - 43.14%

Completed on

17/12/17, 9:44 PM

Audit - 22/51 - 43.14%

Question	Response	Details				
Customer / Job Details	Score (1/1) 10					
Customer or requester was available at the time of scope?	Yes					
ROW Scope Check List & Decision	Ггее	Score (12/39) 30.77%				
Connection Type	Residential					
How many houses down this ROW	5					
MDU/ROW Class 1						
Clearly mention all House numbers in the ROW	27, 27A, 29, 2/29, 29A					
Select Main ROW Build Methodology	Slot Trench: N-ROW5					
Explain why? Are there any surface mount or soft surface options available? Why were they not used? Have you considered the lowest impacting route? Are the transitions between surfaces and changes in direction possible, can the bending radius be maintained etc?	No fence is av	ailable on driveway.				
Terminal installation required? (e.g IFDB. OFDCs, RATs etc)	Yes					
Type of terminal? (e.g IFDB. OFDCs, RATs etc)	IFDB					
Aerial copper/fibre route available for Houses in ROW/MDU?	No					
Check for existing ducts. Existing ducts available? Visually check ducts at drop off location, hand holes, pits, ETPs and take pictures for record.	Yes					
Number of houses connected with ducts and their addresses. Take pictures of ducts at both ends (if possible) and identify the location in aerial view	Only 27A have new laid hollow ducts with 2xR from OSB till house wall.					
Fence available and suitable to build the new fibre infrastructure (e.g ruggedized duct, 20mm/32mm HDPE ducts)?	N/A					

Question	Response	Details				
Soft surface available for trenching and installing new fibre infrastructure?	Yes					
Drive way/ walk way available and suitable for micro trench?	Yes					
Type of surface	Concrete					
Drilling/hard surface trenching required for new fibre infrastructure?	No					
Scoping Details		Score (5/7) 71.43%				
NETMAP view available in job pack identifying the drop off location?	Yes					
Drop off located as per NETMAP?	Yes					
Take photo(s) of drop off clearly showing num	ber of tubes & I	ocation relative to ROW landmarks.				
Appendix 1 Appendix 2						
Step by step description of build. Format x-y, activity, distance, infrastructure; e.g. 1-2, T in grass 5m, 3xR Key: H -haul; SM – Surface mount; MT - microtrench; T - trench; LL - lift & lay; R - ruggedized; D - duct; FF - Fixed Fibre; G – Grass; GD – Garden; CS – Cobbles; S – Seal; C - concrete	P1 to P2: ISB, T, Garden, 9.8m, T, G, 19.5m, MT, C, 47.4m, T, G, 2.5m, 1xR					
	P2: ISB, install the IFDB					
	P2: ISB, leave the drop off for house number 29 and 2/29					
	P2 to P3: ISB, MT, C, 3.2m, 1xR					
	P3: ISB, leave the drop off for house number 27					
	P2 to P4: ISB, T, G, 4m, MT, C, 11m, 1xR					
	P4: ISB, leave the drop off for house number 29A					
	Note: There is duct laid for house 27A (Requester) with 2xR. It is ready for Provisioning.					
Extensive outside boundary work required? (e.g creation of new drop off, extending existing drop off, extending pole to boundary network)	No					

Question	Response		Details					
Add Aerial view for planned work								
Appendix 3								
Add photos for design. Blue - existing; Red - build; Purple - future or for provisioning.								
Appendix 4 Appendix 5 Append	dix 6 App	endix 7	Appendix 8	Appendix 9				
Will the ROW be serviced via ABF, fixed fibre or aerially?	Air Blown Fibre							
Other requirements? I.e TMP, Arborist	No							
Additional Notes								
Health, Safety and Environmental Issues Score (4/4) 100%								
Have existing utility corridors been considered using on site observations & plans as part of the scope?	Yes							
Build work in close proximity to HV Electricity or HP gas equipment?	No							
Working at heights?	No							
Dogs on site?	No							
Unprotected edge? e.g. Trench, depression or waterway	No							
Enter further notes for HS&E risk elimination or mitigation, e.g chemicals or asbestos, confined spaces, gas detection								

requirements etc.

Media





Appendix 1 Appendix 2






Appendix 3 Appendix 4





Appendix 5



Appendix 7

Appendix 6



Appendix 8



Appendix 9