

HCK: Renlee PL - AKL - 17(NGA-ROW) - CallPlus (127520)  
 Designer Name Ranbir Kumar  
 Phone Number 093521243



**AS BUILD  
 SIDDHARTHA DOMA**  
 DATE: 12/4/2018



| Points | Codes  | Fibre jointing  |
|--------|--|---|
| 4      | IC14a.1 x 1<br>MB02.1 X 1<br>706 x 1<br>758c x 1 | Supply and Install pedestal and IFDB (F-AVH 399)<br>Blow 12EPFU from AB-FFP (F-ARD 389)<br><br>F-AVH 399<br>F-ARD 389: 85-96<br>F-ARD 389/AXR 300 |
| 10     | IC14a.1 x 1<br>MB02.1 X 1<br>706 x 1             | Supply and Install pedestal and IFDB (F-AVH 401)<br>Blow 12EPFU from AB-FFP (F-ARD 389)<br><br>F-AVH 401<br>F-ARD 389: 75-84<br>F-ARD 389/AXR 301 |
| 11     | IC14a.1 x 1<br>MB02.1 X 1<br>706 x 1             | Supply and Install pedestal and IFDB (F-AVH 400)<br>Blow 12EPFU from AB-FFP (F-ARD 389)<br><br>F-AVH 400<br>F-ARD 389: 67-74<br>F-ARD 389/AXR 302 |

| AB-FFP    | AB-FFP<br>Fibres | IFDB      | IFDB<br>Fibres | Lot No | Address   |
|-----------|------------------|-----------|----------------|--------|-----------|
| F-ARD 389 | 95..96           | F-AVH 399 | 1..2           | 3      | Renlee Pl |
| F-ARD 389 | 93..94           | F-AVH 399 | 3..4           | 5      | Renlee Pl |
| F-ARD 389 | 91..92           | F-AVH 399 | 5..6           | 7      | Renlee Pl |
| F-ARD 389 | 89..90           | F-AVH 399 | 7..8           | 9      | Renlee Pl |
| F-ARD 389 | 87..88           | F-AVH 399 | 9..10          | 13     | Renlee Pl |
| F-ARD 389 | 85..86           | F-AVH 399 | 11..12         | 11     | Renlee Pl |
| F-ARD 389 | 83..84           | F-AVH 401 | 1..2           | 12     | Renlee Pl |
| F-ARD 389 | 81..82           | F-AVH 401 | 3..4           | 14     | Renlee Pl |
| F-ARD 389 | 79..80           | F-AVH 401 | 5..6           | 16     | Renlee Pl |
| F-ARD 389 | 77..78           | F-AVH 401 | 7..8           | 15     | Renlee Pl |
| F-ARD 389 | 75..76           | F-AVH 401 | 9..10          | 17     | Renlee Pl |
| F-ARD 389 | 73..74           | F-AVH 400 | 1..2           | 8      | Renlee Pl |
| F-ARD 389 | 71..72           | F-AVH 400 | 3..4           | 10     | Renlee Pl |
| F-ARD 389 | 69..70           | F-AVH 400 | 5..6           | 24B    | View Rd   |
| F-ARD 389 | 67..68           | F-AVH 400 | 7..8           | 24C    | View Rd   |

Date Printed:  
 1/11/2017

To Kaunhara o Tamaki Makaurau



#### DISCLAIMER:

This map/plan is illustrative only and all information should be independently verified on site before taking any action. Copyright Auckland Council. Land Parcel Boundary information from LINZ (Crown Copyright Reserved). Whilst due care has been taken, Auckland Council gives no warranty as to the accuracy and plan completeness of any information on this map/plan and accepts no liability for any error, omission or use of the information.  
 Height datum: Auckland 1946.



| Points | Codes  | CIVB  |
|--------|--|---|
| 1      | C12M x 3   | Connect 3 x Ruggedised at the drop off  |
| 1-2    | D01 x 3.8<br>D03 x 38.5<br>D01 x 1.3<br>MD1a x 63<br>733 x 63<br>707 x 3 | ISB.Trench 3.8m in grass<br>MT 38.5m in concrete<br>Trench 1.3m in garden and lay 3 x Ruggedised<br>Clip 20mm Duct to retaining wall (63m)<br>Haul 3 x Ruggedised through 20mm Duct (63m) |
| 2-3    | D03 x 5.5<br>D01 x 1.2   | MT 5.5m in concrete<br>Trench 1.2m in Grass and lay 1 x Ruggedised  |
| 3-4    | MD1a x 27.7<br>733 x 27.7  | Clip 20mm Duct to retaining wall (27.7m)<br>Haul 1 x Ruggedised through 20mm Duct (27.7m)   |
| 4      |  | IFDB (F-AVH 399) to be installed by jointers<br>#7 Renlee PI to be served from IFDB   |
| 4-3    | 707 x 2  | From IFDB (F-AVH 399)<br>Haul 2 x Ruggedised through same 20mm Duct (27.7m)   |
| 3-5    | 733 x 50   | Clip 2 x Ruggedised to retaining wall (25m)   |
| 5      |  | Leave drop off for #5 Renlee PI   |
| 5-6    | D03 x 3.7  | MT 3.7m in concrete and lay 1 x Ruggedised  |
| 6      |  | Leave drop off for #3 Renlee PI   |
| 4-7    | D01 x 18.2<br>G06 x 14.5<br>D03 x 14                                     | Trench 18.2m in garden<br>MT 14m in concrete and lay 3 x Ruggedised   |
| 7      |  | Leave drop off for #9 Renlee PI   |
| 7-8    | D01 x 3.2<br>G06 x 3.2<br>D03 x 11.3                                     | Trench 3.2m in garden<br>MT 11.3m in concrete and lay 2 x Ruggedised  |
| 8      |  | Leave drop off for #13 Renlee PI  |
| 8-9    | D01 x 11.9   | Trench 11.9m in grass and lay 1 x Ruggedised  |
| 9      |  | Leave drop off for #11 Renlee PI  |
| 2-10   | 733 x 154  | Clip 2 x Ruggedised to retaining wall (77m)   |
| 10     |  | IFDB (F-AVH 401) to be installed by jointers<br>#24B & #24C View Rd to be served from IFDB  |
| 10-11  | D01 x 1.2<br>D03 x 3.1   | Trench 1.2m in grass<br>MT 3.1m in concrete and lay 1 x Ruggedised  |
| 11     |  | IFDB (F-AVH 400) to be installed by jointers<br>#12 & #14 Renlee PI to be served from IFDB  |
| 11-12  | D03 x 10<br>D01 x 9.4<br>G06 x 9.4                                       | MT 10m in concrete<br>Trench 9.4m in garden and lay 3 x Ruggedised  |
| 12     |  | Leave drop off for #16 Renlee PI  |
| 12-13  | D03 x 20<br>D01 x 17.1<br>D01 x 8.7<br>G06 x 8.7                         | MT 20m in concrete<br>Trench 17.1m in grass<br>Trench 8.7m in garden and lay 2 x Ruggedised   |
| 13     |  | Leave drop off for #15 & #17 Renlee PI (REQ)  |
| 10-14  | 733 x 61.2   | Clip 2 x Ruggedised to retaining wall (30.6m)   |
| 14     |  | Leave drop off for #8 Renlee PI   |
| 14-15  | D01 x 1<br>D03 x 3.4   | Trench 1m in grass<br>MT 3.4m in Concrete and lay 1 x Ruggedized  |
| 15     |  | Leave drop off for #10 Renlee PI  |