

AVD: Hertford St - AKL - 24, Units 5(NGA-ROW) - TrustPower (138532)  
Designer Name : Kranthi Pendem



AS BUILD  
SIDDHARTHA DOMA  
DATE: 17/05/2018

If duct's are unusable,dig & fix

Tube No.	Lot No.	Address	Terminal
43	1/24	Hertford St	F-AVL 100
41	2/24	Hertford St	F-AVL 100
39	3/24	Hertford St	F-AVL 100
40	4/24	Hertford St	F-AVL 100
42	5/24	Hertford St	F-AVL 100

Points	Codes	Civil
1	C12M x 5	Connect 5 x Ruggedized at the drop off (Tubes : 39, 40, 41, 42 & 43)
1-2	707 x 5	Haul 5 x Ruggedized through Existing 50mm duct
2		Leave a drop offs for #4/24 & 5/24(REQ) Hertford St
2-3	D03 x 6.7	MT 6.7m in Concrete and lay 2 x Ruggedized
3		Leave a drop offs for # 3/24 & 2/24 Hertford St
2-4	D03 x 11.4	MT 11.4m in Concrete and lay 1 x Ruggedized
4		Leave a drop off for # 1/24 Hertford St