

#138464 (#94 ESPERANCE ROAD)

① → Connect 2x Ruggedized at the dropoff
(Tubes: 35 & 36)

1-2 → ISB. Trench 12.4m in Grass and lay 2x Ruggedized
clip 2x Ruggedized to fence for 10mt

2 → Leave a dropoff for #92 ESPERANCE ROAD

2-3 → Trench 1mt in Garden

MT 2.8mt in concrete and lay 1x Ruggedized

3 → Leave a dropoff for #94 (REQ) Esperance ~~for road~~