

OSB.Trench 8m in Grass and lay 50mm duct

Tube No	Lot No	Address	Terminal
6	2/179	Mcleod Rd	F-ACZ 368
7	3/179	Mcleod Rd	F-ACZ 368

Points	Codes	Civil
1	C12M x 2	Connect 2 x Ruggedized at the drop off (Tubes : 6 & 7)
1-2	707 x 2	See Faulty network Instructions Haul 2 x Ruggedized through the duct
2-3	D01 x 163 G04 x 48.9	ISB.Trench 163m in Gravel and Lay 2 x Ruggedized
3-4	D03 x 10	MT 10m in seal and Lay 1 x Ruggedized
4		Leave a drop off for # 2/179 Mcleod Rd
3-5	D01 x 3	Trench 3m in Grass and Lay 1 x Ruggedized
5		Leave a drop off for # 3/179 Mcleod Rd
Points		Faulty Network
1-2		OSB.Trench 8m in Grass and lay 50mm duct

# 2/179  
REQ

# 3/179