138532 (# 5/24 Hertford Street)

1 --- Connect 5x Ruggedized at the dropoft (Tubes: 39,40,41,42043)

1-2 -> Haul Sx Ruggedized through Fristing somm duct 2 > Leave a dropost for # 4/24 & 5/24 (RED) Hertford st 23 -> MT 6.7m in Concrete and Lay 2x Ruggedized.

Trench O.5m in Grass and lay 2x Ruggedized.

3-> Leave a dropoff for #3/24 0 2/24 Hertford Street

2-4-> mT 15.5m in concrete and lay 1x Ruggedized A> Leave a dropoff for #1/24 Hert-ford Street